

# NEW LIBRARY NEWSLETTER

ISSUE 3 – JANUARY 2019

## Completed Activities

The works that have been completed on site during this period include:

- The concrete has been poured for the second half of the ring beam and the lower section of the slab.
- The foul drainage has now been completed, including the installation of the pumping chamber.
- Waterproofing to the sides of the ground beams and lower ground slab has been completed.
- The insulation to the lower ground slab has been installed.
- The rainwater drainage has been put in from the site compound to the culvert and then to the river.
- The tower crane has been erected and is now in use.
- The reinforced concrete walls which extend around the service voids are complete.

## Commenced Activities

The activities that have commenced on site during this period consist of:

- Insulation and waterproofing to the upper floor ring beams.
- Continued regular brick deliveries.
- Continuing with the fixing of the steel reinforcement for the floor slabs and beams.
- Proceeding with the pouring of the walls to the lower ground floor service void.

## Works due to Commence

There are a number of activities that are due to commence over the next period including:

- Further waterproofing to the reinforced concrete walls.
- Soakaway/attenuation works to begin.
- Construction of the upper ground floor slabs.
- Begin substructure blockwork.
- Install ground to first floor structural steel.

# MAGDALENE COLLEGE NEW LIBRARY NEWSLETTER



ISSUE 3 – JANUARY 2019



THE NEXT NEWSLETTER WILL BE ISSUED FEBRUARY 2019