

MAGDALENE COLLEGE

NEW LIBRARY NEWSLETTER



ISSUE 9 – JULY 2019

Completed Activities

The works that have been completed on site during this period include:

- External brickwork to ground floor has been completed.
- Rain water pipes have been installed to second floor level.
- First floor in situ concrete slab has been completed.
- Stairs to ground floor have been put into place.
- Slab pour.

Commenced Activities

The activities that have commenced on site during this period consist of:

- Demolition of the boiler house has commenced.
- Setting out of first floor brickwork has begun.

Works due to Commence

There are a number of activities that are due to commence over the next period including:

- Boiler house construction.
- CLT for the first floor is due to commence.
- Gas alteration works for new boiler house.



THE NEXT NEWSLETTER WILL BE ISSUED AUGUST 2019